



Dated: 22.03.2025

UNIT # 1 COAL MILL- C FINENESS REPORT

Date of Sampling: MILL -1C -19-03-2025

Date of Analysis: MILL –IC -20-03-2025

Mill – 1C Operating Details:

Coal Flow - 54 T / Hr, Air Flow - 102 T / Hr, Spring Tension - 12 T, Classifier at 6

Mill Corner	Weight of sample (g)	+ 50 Mesh Limit < 1%	- 100 Mesh Limit > 90%	- 200 Mesh Limit >70%
C1	87.6	1.16	92.1	74.4
C2	111.70	0.7	93.3	75.8
C3	95.57	1.36	92.0	74.4
C4	99.45	0.7	93.1	75.8
Composite		0.8	92.8	75.2

Remarks: -

1. Sample collected & submitted for testing by EEMG

Tested By Fayaz Shaik Manager (Chem) Reviewed By S.J Nadar DGM (Chem)